

BARANGAY	SP TITLE	TOTAL GRANT	TRANCHING	AMOUNT RELEASED	PHYSICAL			FINANCE			AMOUNT FOR REQUEST	STATUS
					ELIGIBILITY	ACTUAL	VARIANCE	ELIGIBILITY	ACTUAL	VARIANCE		
NCDDP CYCLE 2												
BARAS	CONSTRUCTION OF DRAINAGE CANAL	2,614,000.00	80-10-10	2,091,200.00	60	47.67	(12.33)	1,672,960.00	996,906.36	(676,053.64)	-	ACT
DEL ROSARIO	CONSTRUCTION OF SLOPE PROTECTION	3,228,000.00	80-10-10	2,582,400.00	60	75.76	15.76	2,065,920.00	1,956,459.93	(109,460.07)	-	ACT
MANGAYAWAN	IMPROVEMENT OF DRAINAGE CANAL	1,951,000.00	80-10-10	1,560,800.00	60	80.41	20.41	1,248,640.00	1,254,969.00	6,329.00	195,100.00	ACT
SAN AGUSTIN	IMPROVEMENT OF DRAINAGE CANAL	1,928,000.00	80-10-10	1,542,400.00	60	83.67	23.67	1,233,920.00	1,290,545.45	56,625.45	192,800.00	ACT
SAN VICENTE	CONSTRUCTION OF EVACUATION AND TRAINING CENTER	2,271,000.00	80-10-10	1,816,800.00	60	41.92	(18.08)	1,453,440.00	761,649.00	(691,791.00)	-	ACT
TIBGAO	CONSTRUCTION OF BARANGAY HEALTH STATION	964,000.00	80-10-10	771,200.00	60	29.89	(30.11)	616,960.00	230,492.00	(386,468.00)	-	ACT
NCDDP CYCLE 3												
FUNDADO	CONSTRUCTION OF DRAINAGE CANAL	1,540,000.00	80-10-10	1,232,000.00	60	-	(60.00)	985,600.00	-	(985,600.00)	-	-
LIÑAGA	CONSTRUCTION OF BARANGAY HEALTH STATION	947,500.00	80-10-10	758,000.00	60	-	(60.00)	606,400.00	-	(606,400.00)	-	-
PALO	CONSTRUCTION OF 1 UNIT 2 CLASSROOM SCHOOL BUILDING	2,213,000.00	80-10-10	1,770,400.00	60	-	(60.00)	1,416,320.00	-	(1,416,320.00)	-	-
SAN FRANCISCO	CONSTRUCTION OF EVACUATION CUM TRAINING CENTER	2,264,000.00	80-10-10	1,811,200.00	60	-	(60.00)	1,448,960.00	-	(1,448,960.00)	-	-
SAN JOSE EAST	CONSTRUCTION OF EVACUATION CUM TRAINING CENTER	2,389,000.00	80-10-10	1,911,200.00	60	-	(60.00)	1,528,960.00	-	(1,528,960.00)	-	-
SAN JOSE WEST	IMPROVEMENT OF BARANGAY ROAD	869,000.00	80-10-10	695,200.00	60	-	(60.00)	556,160.00	-	(556,160.00)	-	-
SAN ROQUE	CONSTRUCTION OF IRRIGATION CANAL	961,000.00	80-10-10	768,800.00	60	-	(60.00)	615,040.00	-	(615,040.00)	-	-
STA. TERESITA	CONSTRUCTION OF SOLAR POWERED STREETLIGHTS	2,224,000.00	80-10-10	1,779,200.00	60	-	(60.00)	1,423,360.00	-	(1,423,360.00)	-	-
TALITDID	CONSTRUCTION OF BARANGAY HEALTH STATION	920,500.00	80-10-10	736,400.00	60	-	(60.00)	589,120.00	-	(589,120.00)	-	-